



Amherst Island Wind Project

ID	Task Name	% Complete	Duration	Start	Finish	Predecessors	Successors	2018											
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	Construction	0%	284 days	Thu 8/17/17	Tue 9/18/18			[Gantt bar from Aug 17 to Sep 18]											
2	EPC Construction Works	0%	330 days	Thu 8/17/17	Tue 9/18/18			[Gantt bar from Aug 17 to Sep 18]											
3	Survey Work	0%	31 days	Thu 8/17/17	Thu 9/28/17			[Gantt bar from Aug 17 to Sep 28]											
4	2nd Concession Township Review	100%	0 days	Thu 8/17/17	Thu 8/17/17		22,24,25,26	◆ 8/17											
5	3rd Concession Survey	100%	0 days	Tue 9/5/17	Tue 9/5/17		6	◆ 9/5											
6	3rd Concession (S03) Township Review	0%	10 days	Tue 9/5/17	Mon 9/18/17	5		■ 9/15											
7	South Shore Road Survey	0%	0 days	Fri 9/15/17	Fri 9/15/17		8	◆ 9/15											
8	South Shore Township Review	0%	10 days	Fri 9/15/17	Thu 9/28/17	7	29,30,33,78	■ 9/15											
9	Stella 40' Road Survey	100%	0 days	Tue 8/22/17	Tue 8/22/17		10	◆ 8/22											
10	Stella 40' Township Road Review	0%	10 days	Tue 8/22/17	Tue 9/5/17	9	27,28,76	■ 8/21											
11	Lower 40' Road Survey	100%	0 days	Mon 8/21/17	Mon 8/21/17		12	◆ 8/21											
12	Lower 40' Road Township Review	0%	10 days	Mon 8/21/17	Fri 9/1/17	11	31	■ 9/15											
13	Front Road Survey	0%	0 days	Fri 9/15/17	Fri 9/15/17		14	◆ 9/15											
14	Front Road Township Review	0%	10 days	Fri 9/15/17	Thu 9/28/17	13	32,83	■ 9/15											
15	Dump Road Survey	0%	0 days	Fri 9/15/17	Fri 9/15/17		16,23	◆ 9/15											
16	Dump Road Township Review	0%	10 days	Fri 9/15/17	Thu 9/28/17	15		■ 9/15											
17	S28 Collector Path Survey	0%	0 days	Fri 9/15/17	Fri 9/15/17		18	◆ 9/15											
18	S28 Collector Path Township Review	0%	10 days	Fri 9/15/17	Thu 9/28/17	17		■ 9/15											
19	Civil Works	0%	317 days	Fri 9/1/17	Tue 9/18/18			[Gantt bar from Sep 1 to Sep 18]											
20	Mobilize to Island Site	0%	11 days	Fri 9/1/17	Thu 9/14/17		22SS+7 day	■ 9/1											
21	Public Road Upgrades	0%	193 days	Mon 9/11/17	Tue 9/18/18			[Gantt bar from Sep 11 to Sep 18]											
22	2nd Conc. Rd - (Stella 40' Rd to S31 Access)	0%	6 days	Mon 9/11/17	Sat 9/16/17	20SS+7 days,	37,38,23,50	■ 9/11											
23	Construction - Dump Road (Tower S31 Access)	0%	3 days	Mon 9/18/17	Wed 9/20/17	22,15	24	■ 9/18											
24	2nd Conc. Rd - (S31/Dump Rd to S22 Access)	0%	4 days	Thu 9/21/17	Mon 9/25/17	23,4	25,39	■ 9/21											
25	2nd Conc. Rd - (S22 Access to S04 Access)	0%	4 days	Tue 9/26/17	Fri 9/29/17	24,4	26,40,41	■ 9/26											
26	2nd Conc. Rd - (S04 Access to S01/S29 Access)	0%	5 days	Sat 9/30/17	Thu 10/5/17	25,4	27,42	■ 9/30											
27	Stella 40' RD - (2nd Conc. To 3rd Conc.)	0%	4 days	Fri 10/6/17	Wed 10/11/17	26,10	28	■ 10/6											
28	Stella 40' RD - (3rd Conc. To S37 Access)	0%	4 days	Thu 10/12/17	Mon 10/16/17	27,10	54,29	■ 10/12											
29	South Shore Rd. - (S02 Access to S14 Access)	0%	5 days	Tue 10/17/17	Sat 10/21/17	28,8	55,30	■ 10/17											
30	South Shore Rd. - (S02 Access to S33 Access)	0%	13 days	Mon 10/23/17	Wed 11/8/17	29,8	54,56,31	■ 10/23											
31	Lower 40' Rd.	0%	6 days	Thu 11/9/17	Wed 11/15/17	30,12	32,55	■ 11/9											
32	Front Rd - (Marshal 40' Rd to Lower 40')	0%	8 days	Thu 11/16/17	Fri 11/24/17	31,14	33	■ 11/16											
33	3rd Concession Rd	0%	14 days	Sat 11/25/17	Mon 12/11/17	32,8	34	■ 11/25											
34	Post Construction Road Remediation - Sitewide	0%	13 days	Tue 9/4/18	Tue 9/18/18	33		■ 9/4											

Project: Amherst Island Wind Project - Summary Scedule
Date: Sat 9/9/17

Task ■ Milestone ◆ Summary ▬ Project Summary ▬ Progress ▬



Amherst Island Wind Project

ID	Task Name	% Complete	Duration	Start	Finish	Predecessors	Successors	2018														
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
35	Access Road Construction	0%	64 days	Thu 9/14/17	Tue 11/28/17																	
57	Island Transmission Lines	0%	103 days	Mon 10/2/17	Fri 2/2/18																	
58	Transmission Line Installation	0%	88 days	Mon 10/2/17	Tue 1/16/18	20SS+25 days	59,62SS+5															
59	Transmission Line Testing and Commissioning	0%	15 days	Wed 1/17/18	Fri 2/2/18	58																
60	Collector System	0%	96 days	Sat 10/7/17	Wed 1/31/18																	
61	Collector Circuit 1 - Trenching/Installation/Testing	0%	96 days	Sat 10/7/17	Wed 1/31/18																	
62	Substation(SS) Access Rd - (SS Access to 2nd Conc. Rd)	0%	14 days	Sat 10/7/17	Tue 10/24/17	20SS,58SS+5	63,76SS															
63	2nd Conc. Rd - (Substation Access to S31 Access)	0%	8 days	Wed 10/25/17	Thu 11/2/17	62,4	64															
64	S31 Access Rd - (2nd Conc. Rd to S31)	0%	5 days	Fri 11/3/17	Wed 11/8/17	63	65															
65	2nd Conc. Rd - (S31 Access to S22 Access)	0%	7 days	Thu 11/9/17	Thu 11/16/17	64,4	66															
66	S22 Access Rd - (2nd Conc. Rd to S22)	0%	4 days	Fri 11/17/17	Tue 11/21/17	65	67															
67	2nd Conc. Rd - (S22 Access to S04 Access)	0%	6 days	Wed 11/22/17	Tue 11/28/17	66,4	68															
68	S04 Access Rd - (2nd Conc. Rd to S04)	0%	6 days	Wed 11/29/17	Tue 12/5/17	67	69															
69	2nd Conc. Rd - (S04 Access to S01/S29 Access)	0%	5 days	Wed 12/6/17	Mon 12/11/17	68,4	70															
70	S01/S29 Access Rd - (2nd Conc. Rd to S01/S29)	0%	4 days	Tue 12/12/17	Fri 12/15/17	69	71															
71	2nd Conc. Rd - (S31 Access to S34 Access)	0%	5 days	Sat 12/16/17	Thu 12/21/17	70,4	72															
72	S16 Access Rd - (2nd Conc. Rd to S16)	0%	16 days	Fri 12/22/17	Fri 1/12/18	71	73															
73	S16 Access Rd - (S16 to S11)	0%	9 days	Sat 1/13/18	Tue 1/23/18	72	74															
74	Test Collector Circuit #1	0%	7 days	Wed 1/24/18	Wed 1/31/18	73	85FF															
75	Collector Circuit 2 - Trenching/Installation/Testing	0%	96 days	Sat 10/7/17	Wed 1/31/18																	
76	Stella 40 Ft - (2nd Conc. Rd to S37 Access)	0%	12 days	Sat 10/7/17	Sat 10/21/17	62SS,10	77,87SS															
77	S37 Access Rd - (Stella 40 Ft to S347/S27/S02 to South Shore Rd)	0%	5 days	Mon 10/23/17	Fri 10/27/17	76	78															
78	South Shore Rd - (S02 Access to S07 Access)	0%	5 days	Sat 10/28/17	Thu 11/2/17	77,8	79															
79	S07 Access Rd - (South Shore Road to S07)	0%	6 days	Fri 11/3/17	Thu 11/9/17	78	80															
80	South Shore Rd - (S07 Access to S30 Access)	0%	6 days	Fri 11/10/17	Thu 11/16/17	79,8	81															
81	S30 Access Rd - (South Shore Rd to S30)	0%	5 days	Fri 11/17/17	Wed 11/22/17	80	82															
82	S30 Access Rd - (S30 to Front Rd)	0%	4 days	Thu 11/23/17	Mon 11/27/17	81	83															
83	Front Rd - (S30 Access Road to S33 Access)	0%	10 days	Tue 11/28/17	Fri 12/8/17	82,14	84															
84	S33 Access Rd - (Front Rd to S18/S33/S12)	0%	6 days	Sat 12/9/17	Fri 12/15/17	83	85															
85	Test Collector Circuit #2	0%	3 days	Mon 1/29/18	Wed 1/31/18	74FF,84	88FF															
86	Collector Circuit 3 - Trenching/Installation/Testing	0%	96 days	Sat 10/7/17	Wed 1/31/18																	
87	S36 Access Rd -(Stella 40 Ft to S36)	0%	5 days	Sat 10/7/17	Fri 10/13/17	76SS	88															
88	Test Collector Circuit #3	0%	3 days	Mon 1/29/18	Wed 1/31/18	85FF,87																