

Amherst Island Wind Project



Schedule is subject to revision as project progresses

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter		
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Mobilization	198 days	1/16/17	10/17/17																								
3	Construction	272 days	3/7/17	3/20/18																								
4	Early Works	30 days	3/7/17	4/17/17																								
12	Mainland Scope - 115kV Invista Switching station	180 days	5/5/17	1/10/18																								
20	Mainland Transmission Line	79 days	8/9/17	11/24/17																								
27	Aggregate Supply	62 days	9/8/17	12/1/17																								
35	Public Road Restoration	67 days	9/11/17	12/11/17																								
48	Access Roads	55 days	9/14/17	11/28/17																								
56	Turbine Foundations	102 days	9/20/17	2/7/18																								
76	Turbine Delivery and Erection	66 days	11/15/17	2/14/18																								
93	Island Transmission Line	91 days	10/2/17	2/2/18																								
101	Submarine Cable Installation	18 days	9/19/17	10/11/17																								
108	34.5kV-115kV Island Substation	125 days	9/13/17	3/5/18																								
116	Met Tower Installation	26 days	10/23/17	11/27/17																								
120	Collection System - Trenching/Boring for U/G	84 days	10/7/17	1/31/18																								
157	Operations and Maintenance Building	83 days	11/24/17	3/20/18																								
163	Civil Reclamation	244 days	11/28/17	11/2/18																								
169	Siemens Commissioning	26 days	2/2/18	3/9/18																								
173	Scada Commissioning	10 days	3/13/18	3/26/18																								
177	Demobilization	11 days	11/1/18	11/15/18																								

Project: Amherst RUA Schedule
Date: 7/24/17

Task Summary Progress