



**Stantec Consulting Ltd.**  
100-300 Hagey Boulevard, Waterloo ON N2L 0A4

August 1, 2017  
File: 1609-60595

**Attention: Mr. Sean Fairfield, Director, Project Planning and Permitting**

Algonquin Power Co.  
354 Davis Road  
Suite 100  
Oakville, ON L6J 2X1

Dear Mr. Fairfield,

**Reference: Amherst Island Wind Energy Project  
Collector Line Installation  
Stormwater Management and Erosion and Sediment Control Brief**

In response to the Government of Ontario's recent promotion of renewable energy development, Algonquin Power Co. (Algonquin), on behalf of Windlectric Inc., is proposing to construct and operate the Amherst Island Wind Energy Project located in Loyalist Township, Ontario.

This technical letter brief ("Brief") focuses on the stormwater management and erosion and sediment controls related to the installation of the collector line required for the project.

## **COLLECTOR LINE INSTALLATION**

The collector line is proposed to be installed using three different methods at various project locations. These methods include plow, open cut trench and directional bore. Installation methodology is summarized below.

### *Plow*

Plow installation of the collector line is a trenchless method used to minimize surface disturbance during installation. A blade, set to a depth of the proposed installation (approximately 1.2 m), is pulled along the proposed cable alignment while the collector line is installed behind the blade cut. Following installation, any rutting from construction vehicles will be rehabilitated with topsoil and a native vegetation mix (or graveled surface within the municipal road right-of-way) suitable to match adjacent conditions. Plowing will be the primary installation method for the collector line.

### *Open Cut Trench*

Open cut trench excavation will be used in areas where subsurface materials and installation depths are unsuitable for plowing. A trenching machine cuts a 300-700 mm wide x approximately 1.2 m deep trench into the subsurface as shown on Drawing E406A attached. Cable is placed in the trench, then the trench is backfilled with engineered material, native backfill and finished with



August 1, 2017

Mr. Sean Fairfield, Director, Project Planning and Permitting

Page 2 of 5

**Reference: Amherst Island Wind Energy Project  
Collector Line Installation  
Stormwater Management and Erosion and Sediment Control Brief**

topsoil and native vegetation mix (or graveled surface within the municipal road right-of-way) suitable to match adjacent conditions. Any additional rutting from construction vehicles will also be rehabilitated with native or imported topsoil (where required) and re-seeded as appropriate.

During construction of the trench, spoils are temporarily windrowed on the upstream (higher elevation) side of the trench. As the windrowed material is on the upstream side of the trench, should runoff contact the material, the material will wash back into the trench (Figure 1, attached).

The duration of subsurface soil exposure at open cut trench locations is dependent on the materials being trenched and collector line installation requirements (i.e., length of installation, backfill and insulating material requirement, etc.). At locations where trenching is required within a road right of way, trenches within the travelled platform will be backfilled at the end of each working day while trenches within the right of way, not within the travelled platform, will be kept open as necessary to facilitate collector line installation.

*Directional Bore*

Directional boring is a trenchless method of cable installation to be used in areas of road crossings, watercourse crossings, trees and other locations where an installation from the surface could significantly impact the surrounding environment. A pit is dug at either end of the proposed cable location and then a subsurface bore is completed beginning at one pit and terminating at the other. The cable is installed and then installation pits are backfilled and finished with topsoil and native vegetation mix (or graveled surface within the municipal road right-of-way) suitable to match adjacent conditions. The duration of subsurface soil exposure at the installation pits is dependent on the materials that are being bored through as it will take longer to perform the required bore in more difficult materials.

Directional bore excavation pits will be provided with a layer of light duty silt fence on the downstream sides of the pit (Figure 2, attached).

**STORMWATER MANAGEMENT**

Formal stormwater management (SWM) controls are not recommended as the proposed collector line will have a negligible impact on downstream receivers for the following reasons:

- All collector line infrastructure is subsurface and will not impact water quality or quantity
- Any areas disturbed by construction will be rehabilitated to existing conditions
- Drainage patterns will remain unchanged from existing conditions



August 1, 2017

Mr. Sean Fairfield, Director, Project Planning and Permitting

Page 3 of 5

**Reference: Amherst Island Wind Energy Project  
Collector Line Installation  
Stormwater Management and Erosion and Sediment Control Brief**

## **EROSION AND SEDIMENT CONTROL**

Erosion control during collector line installation will be accomplished by limiting the duration of exposure of disturbed sub-soils. All disturbed areas where construction is not expected for 30 days must be re-vegetated with topsoil and hydro-seeding or other stabilizing vegetation / erosion protection measures (per OPSS 804). If, seasonal restrictions or other revegetation limiting factors preclude this practice, the disturbed area should be stabilized against erosion impacts by non-vegetated means such as erosion control blankets or as approved by a qualified erosion and sediment control inspector prior to their installation.

As open cut trenches and directional bore installation pits are self contained, it can be expected that runoff contacting exposed soils within the excavation, will remain contained within the excavation and do not require any further mitigation measures provided downstream.

In the absence of ESC measures for other project infrastructure preventing sediment from migrating downstream, (e.g., silt fence lining access roads) a layer of light duty silt fence is proposed to provide a secondary layer of protection when collector line infrastructure is proposed near sensitive downstream areas (e.g., within 30 m upstream of a waterbody or wetland) (Figures 1, attached). In cases where the feature is within 30 m but the flow path to the feature is longer than 30 m (i.e., flow is intercepted by a roadside ditch) silt fence is not required.

In the event of inclement weather or unfavourable terrain for construction, construction best management practices such as temporary rig-mats may be used to prevent disruption of surface soils and vegetation cover by construction vehicles and equipment. (Note: rig-mats or similar materials will be used to provide a safe and sturdy surface for equipment used to install the collector system)

Additional erosion and sediment controls may be required due to unforeseen circumstances, changing site conditions or if the proposed controls do not achieve their anticipated result. In these circumstances, additional controls may be installed consistent with the Greater Golden Horseshoe Conservation Authority (GGHCA) Erosion and Sediment Control (ESC) Guideline for Urban Construction and Ministry of Environment and Climate Change (MOECC) Stormwater Management Planning and Design Manual. The locations and application of the controls will be approved by a qualified erosion and sediment control inspector prior to their installation.

The ESC measures shall be maintained in good repair during the entire construction period, and removed as contributing drainage areas are restored and stabilized. ESC measures shall not be removed until a qualified inspector determines that the measures are no longer required and the



August 1, 2017

Mr. Sean Fairfield, Director, Project Planning and Permitting

Page 4 of 5

**Reference: Amherst Island Wind Energy Project  
Collector Line Installation  
Stormwater Management and Erosion and Sediment Control Brief**

risk of surface water and environmental impacts from construction activities are negligible. In addition, the condition of ESC works, their overall performance, and any repairs, replacement or modifications to the installed item shall be noted in logbooks to be kept on-site.

*Erosion and Sediment Control Monitoring Program*

To ensure the effectiveness of the various erosion and sediment control measures, a routine program should be implemented which includes the inspection of the erosion and sediment controls daily and after each significant rainfall event (10 mm), pre REA requirements, and immediate repair of any deficiencies. Non-urgent repairs (i.e., no immediate risk of sediment discharges to the downstream environment) will be completed within 48 hours of identifying the deficiency, or prior to the next anticipated rainfall event, whichever is less. This program will consist of the following activities:

- Visual inspection of the ESC measures to ensure discharged flows are generally free of sediment and turbidity
- Inspection of stabilization measures and silt fencing to ensure that they are maintained in good repair
- Removal of construction debris that may accumulate
- Implementation of remedial measures including erosion stabilization, repair of damaged fencing and any other remediation, where required.

If the monitoring program outlined above indicates a persistent problem then the following steps should be undertaken to determine appropriate mitigative measures (if step 1 does not resolve the issue, proceed to step 2):

1) Analysis of the monitoring information and completion of field visits as required, to determine the cause of the problem, and develop a mitigation plan to address the issue in consultation with a certified ESC inspector.

a) Implement additional mitigation measures and monitor the results.

2) Convene a meeting *with* the appropriate review agencies to discuss the problem.

a) Develop a consensus on a proposed plan of action to resolve the problem in consultation with agency staff.

b) Implement additional mitigation measures and monitor the results



August 1, 2017  
Mr. Sean Fairfield, Director, Project Planning and Permitting  
Page 5 of 5

**Reference: Amherst Island Wind Energy Project  
Collector Line Installation  
Stormwater Management and Erosion and Sediment Control Brief**

## CONCLUSION

Based on the preceding brief, the following conclusions can be drawn:

- No formal stormwater management facilities providing water quality and/or water quantity control are required
- An erosion and sediment control plan has been developed to mitigate migration of sediments offsite to downstream receivers

Based on the findings of this brief it is recommended that the proposed stormwater management and erosion and sediment control measures be implemented for the proposed collector line installation.

Regards,

**STANTEC CONSULTING LTD.**

David Williams, P. Eng.  
Water Resources Engineer  
Phone: (519) 585-7320  
David.Williams@stantec.com



Attachment: Drawing E406A – Cable Trench Details  
Figure 1 – Typical Trench Within 30 m of Watercourse Erosion and Sediment Control Plan  
Figure 2 – Typical Directional Bore Erosion and Sediment Control Plan

c. Mr. Riley Griffin, Algonquin Power Co.  
Ms. Kerrie Skillen and Mr. Rob Rowland, Stantec Consulting Ltd.

wd v:\01603\active\160960595\design\report\collectorline\_swm\20170801\_collectorlineswm\_160960595\_dw\_final.docx

# ATTACHMENTS

**Copyright Reserved**

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to the Designer. The Copyright to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

**Notes**

1. ALL DIMENSIONS SHOWN ARE IN MILLIMETERS UNLESS OTHERWISE NOTED.
2. ALL UNDERGROUND PARALLEL CABLES SHALL BE SEPARATED FROM ALL OTHER EXISTING UTILITIES RUNNING IN PARALLEL BY A MINIMUM OF 1.0m CENTERLINE CLEARANCE UNLESS OTHERWISE INDICATED BY SPECIFIC UTILITY CLEARANCE REQUIREMENTS.
3. SUPPLY, PLACE AND COMPACT NATIVE BACKFILL. NATIVE BACKFILL TO BE FREE OF DEBRIS, SHARP OBJECTS, ORGANIC OR FROZEN MATERIAL AND SCREENED TO PASS 75mm SIF. BACKFILL TO BE INSTALLED IN LIFTS OF 300mm AND COMPACTED TO 95% SFD.
4. THE PADDING BACKFILL MATERIAL SHALL BE SCREENED NATIVE MATERIAL WITH MAXIMUM PARTICLE SIZE NO LARGER THAN 4.75mm IN 150mm IN ITS DRY STATE.
5. THERMAL BACKFILL TO BE IN ACCORDANCE WITH GFSC AND WHERE CABLE AMPACITY CONTROL IS REQUIRED WITH NO PARTICLES LARGER THAN 4.75mm. THERMAL RESISTIVITY SHALL NOT EXCEED 1.0 W/M/K.
6. MANUFACTURER'S RECOMMENDATIONS TO MAINTAIN TRENCH CONFIGURATION.
7. FINAL LOCATION AND SIZE OF BARE Cu GROUND CONDUCTOR TO BE CONFIRMED WITH FINAL GROUNDING STUDY.
8. TOPSOIL TO BE SEGREGATED DURING TRENCH EXCAVATION AND RETURNED TO GRADE LEVEL FOLLOWING TRENCH BACKFILL TO ENSURE VEGETATION RE-GROWTH AT CABLE INSTALLATION.

**Legend**

- 35kV POWER CABLE
- ⊙ FIBER OPTIC CABLE
- Cu GROUND CONDUCTOR
- ▨ EXISTING NATIVE SOIL
- ▩ COMPACTED NATIVE FILL
- ▧ PADDING BACK FILL
- ▦ THERMAL BACK FILL

Revision	By	App'd.	Date
E. ISSUED FOR MUNICIPAL CONSENT	BM	JR	11.07.18
D. ISSUED FOR MUNICIPAL CONSENT	JR	JR	11.07.17
C. ISSUED FOR MUNICIPAL CONSENT	BM	JR	11.05.16
B. ISSUED FOR TENDER	BM	JR	11.01.16
A. INTERNAL REVIEW	JR	JR	05.10.15
			Y1/M/00

File Name: 09ns\_6104\_LAMF\_F05.dwg  
Dwn: BM  
Chg: JR  
Dgn: Y1/M/00


**Permit Seal**

FOR MUNICIPAL CONSENT


Client/Project  
**PENNECON**  
HEAVY CIVIL  
AMHERST ISLAND WIND PROJECT  
75MW WIND FARM  
Amherst Island, Loyalist Township, Ontario

Title  
34.5KV COLLECTOR SYSTEM  
CABLE TRENCH DETAILS

Project No. 133560104  
Scale 1:10  
Drawing No. Sheet  
E406A  
Revision  
1 of 2  
E





A ONE CIRCUIT IN GRASS OR SHOULDER TRENCH THROUGH SOIL Scale 1:10  
B ONE CIRCUIT UNDER ROADWAY TRENCH THROUGH SOIL Scale 1:10  
C TWO CIRCUIT IN GRASS OR SHOULDER TRENCH THROUGH SOIL Scale 1:10  
D TWO CIRCUIT UNDER ROADWAY TRENCH THROUGH SOIL Scale 1:10



A1 ONE CIRCUIT IN GRASS OR SHOULDER TRENCH THROUGH BEDROCK Scale 1:10  
B1 ONE CIRCUIT UNDER ROADWAY TRENCH THROUGH BEDROCK Scale 1:10  
C1 TWO CIRCUIT IN GRASS OR SHOULDER TRENCH THROUGH BEDROCK Scale 1:10  
D1 TWO CIRCUIT UNDER ROADWAY TRENCH THROUGH BEDROCK Scale 1:10



V:\01614\active\133560100\design\drawing\civil\sheet\_files\133560100C-Collector ESC Figures.dwg  
2017/07/28 1:39 PM By: Santos, Dan



ORIGINAL SHEET - ANSI A

July 2017  
133560100



300 Hagey Blvd. Suite 100  
Waterloo, ON, N2L 0A4  
Tel. 519.579.4410  
www.stantec.com

Client/Project

WINDLECTRIC INC.  
AMHERST ISLAND WIND  
ENERGY PROJECT

Figure No.



1

Title

TYPICAL TRENCH WITHIN 30m OF  
WATERCOURSE EROSION AND SEDIMENT  
CONTROL PLAN



V:\01614\active\133560100\design\drawing\civil\sheet\_files\swm\133560100C-Collector ESC Figures.dwg  
2017/07/28 1:43 PM By: Santos, Dan



ORIGINAL SHEET - ANSI A

July 2017  
133560100



300 Hagey Blvd. Suite 100  
Waterloo, ON, N2L 0A4  
Tel. 519.579.4410  
www.stantec.com

Client/Project

WINDLECTRIC INC.  
AMHERST ISLAND WIND  
ENERGY PROJECT

Figure No.

2

Title

DIRECTIONAL BORE  
EROSION AND SEDIMENT CONTROL PLAN