

Stantec Consulting Ltd.

100-300 Hagey Boulevard, Waterloo ON N2L 0A4

May 29, 2017 File: 1609-60595

Attention: Mr. Sean Fairfield, Director Project Planning and Permitting

Algonquin Power Co. 354 Davis Road Oakville, ON L6J 2X1

Dear Mr. Fairfield,

Reference: Amherst Island Wind Energy Project Transmission Line Pole Installation

Stormwater Management and Erosion and Sediment Control Brief

In response to the Government of Ontario's recent promotion of renewable energy development, Algonquin Power Co. (Algonquin), on behalf of Windlectric Inc., is proposing to construct and operate the Amherst Island Wind Energy Project located in Loyalist Township, Ontario.

This technical letter brief ("Brief") focuses on the stormwater management and erosion and sediment controls related to the installation of transmission line poles required for the project. Proposed mainland poles are shown on drawing E702 (attached) while island poles are shown on drawing E801 (attached).

BACKGROUND INFORMATION

The following studies have been referenced during the preparation of this Brief:

Amherst Island Wind Energy Project, Erosion and Sediment Control and Stormwater Management Plan Report, Phase 2 (Stantec, 2017).

Amherst Island Wind Energy Project, Design and Operations Report (Stantec, 2013).

Amherst Island Wind Energy Project, Construction Plan Report (Stantec, 2013).

Erosion and Sediment Control Guideline for Urban Construction (Greater Golden Horseshoe Conservation Authorities (GGHCA), 2006).

Stormwater Management Planning and Design Manual (Ministry of the Environment and Climate Change (MOECC), 2003).

POLE INSTALLATION

Poles supporting the transmission line will be installed using two different support techniques. End poles and corner poles are to be anchored on a concrete foundation, while in-line poles will be installed by direct embedment.

Design with community in mind



May 29, 2017 Mr. Sean Fairfield, Director Project Planning and Permitting Page 2 of 5

Reference: Amherst Island Wind Energy Project

Transmission Line Pole Installation

Stormwater Management and Erosion and Sediment Control Brief

Concrete Foundation (Drawings \$700, \$701, \$800 and \$801, attached)

Mainland concrete foundation anchored poles are supported with a 2134 mm diameter, 3500 mm deep concrete foundation. Island concrete foundation anchored poles are supported with a 2600 mm diameter, 1300 mm deep, concrete foundation on bedrock, with twelve rock anchors drilled a minimum 2200 mm below rock head level. The location of concrete foundation supported poles will be stripped of topsoil and bedrock cleared to the required depths. For mainland pole installation, excavated materials will be stockpiled and disposed of in accordance with the Soil and Groundwater Management Plan. For island pole installation, topsoil stripped from the foundation site will be used to backfill around the poured foundation, while excavated bedrock will be removed and stockpiled at the central laydown area.

Direct Embedment (Drawing \$702 and \$802, attached)

Direct embedment poles are to be installed a minimum of 10% of the pole height (heights ranging from 21-26 m) plus 1220 mm. The diameter of direct embedment installations range from 715 mm to 1117 mm in diameter. Installation includes driving a temporary casing to support excavation, excavation of material, installation of pole, and filling the void space with self-compacting concrete. Excavated materials from mainland pole installation will be stockpiled and disposed of in accordance with the Soil and Groundwater Management Plan while excavated materials from island pole installation will be removed and stockpiled at the central laydown area.

STORMWATER MANAGEMENT (SWM)

Formal stormwater management controls are not recommended, as transmission line pole installation will have a negligible impact on downstream receivers for the following reasons:

- Transmission line pole installations are isolated (maximum 2.6 m diameter foundations with a minimum proposed distance between poles of 56 m and a maximum proposed distance of 132 m)
- Runoff from transmission line poles and foundations is considered clean runoff
- Drainage patterns will remain unchanged from existing conditions

EROSION AND SEDIMENT CONTROL (ESC)

Erosion control during transmission line pole installation will be accomplished by limiting the duration of exposure of disturbed sub-soils. All disturbed areas where construction is not expected for 30 days must be re-vegetated with a minimum 50 mm of topsoil and hydro-seeding or other stabilizing vegetation / erosion protection measures (per OPSS 804). If, given seasonal restriction or



May 29, 2017 Mr. Sean Fairfield, Director Project Planning and Permitting Page 3 of 5

Reference: Amherst Island Wind Energy Project

Transmission Line Pole Installation

Stormwater Management and Erosion and Sediment Control Brief

other revegetation limiting factors, the disturbed area should be stabilized against erosion impacts by non-vegetated means such as erosion control blankets.

As pole and foundation installations are self contained, it can be expected that runoff contacting exposed soils within the excavation, will remain entrained within the excavation and not require any further mitigation measures provided downstream.

Island transmission line poles P1 and P4 are proposed to be installed within the Cataraqui Region Conservation Authority (CRCA) regulated area. Due to the proximity of the poles to the adjacent watercourses, light duty silt fence is proposed to be installed 2 m downstream of the proposed foundation to provide an additional layer of protection against sediment migration (Figure 1, attached).

In the event of inclement weather or unfavourable terrain for construction, construction best practices, such temporary rig-mats may be used to prevent disruption of surface soils and vegetative cover by construction vehicles and equipment.

The ESC measures shall be maintained in good repair during the entire construction period, and removed as contributing drainage areas are restored and stabilized. ESC measures shall not be removed until a qualified inspector determines that the measures are no longer required and the risk of surface water and environmental impacts from construction activities are negligible. In addition, the condition of erosion control works, their overall performance, and any repairs replacement or modifications to the installed item shall be noted in logbooks to be kept on-site.

Erosion and Sediment Control Monitoring Program

In order to ensure the effectiveness of the various erosion and sediment control measures, a routine program should be implemented which includes the inspection of the erosion and sediment controls daily and after each significant rainfall event (10mm), and immediate repair of any deficiencies. This program will consist of the following activities:

- Visual inspection of the ESC measures to ensure discharged flows are generally free of sediment and turbidity
- Inspection of vegetation protection and silt fencing to ensure that they are maintained in good repair
- Removal of construction debris that may accumulate
- Implementation of remedial measures including erosion stabilization, repair of damaged fencing and any other remediation, where required (to conform with ESC Guidelines for Urban construction, in consultation with the inspector)

Design with community in mind



May 29, 2017 Mr. Sean Fairfield, Director Project Planning and Permitting Page 4 of 5

Reference: Amherst Island Wind Energy Project

Transmission Line Pole Installation

Stormwater Management and Erosion and Sediment Control Brief

If the monitoring program outlined above indicates a persistent problem then the following process should be undertaken to determine appropriate mitigative measures:

- 1. Analysis of the monitoring information and field visits as required, determine the cause of the problem, and develop a mitigation plan to address the issue.
- 2. Convene a meeting with the appropriate review agencies to discuss the problem.
- 3. Develop a consensus on a proposed plan of action to resolve the problem in consultation with agency staff.
- 4. Implement additional mitigation measures and monitor the results.

POLE FOUNDATION REVISIONS

Proposed transmission line pole installations as described herein and supporting REA documentation, may require revisions due to unexpected subsurface conditions. Revisions may be required to foundation/pole diameters, foundation type and spacing. Changes to foundation or pole diameter (up to 1.5 m), foundation type (concrete foundation vs direct embedment), and spacing (providing new pole location is not within a regulated area or other drainage feature) will continue to meet the intent of this stormwater management and erosion and sediment control report.



Mr. Sean Fairfield, Director Project Planning and Permitting Page 5 of 5

Reference: Amherst Island Wind Energy Project

Transmission Line Pole Installation

Stormwater Management and Erosion and Sediment Control Brief

CONCLUSION

Based on the preceding brief, the following conclusions can be drawn:

- No formal stormwater management controls providing water quality and water quantity are required
- An erosion and sediment control plan has been developed to mitigate migration of sediments offsite to downstream receivers

Based on the findings of this brief it is recommended that the proposed stormwater management and erosion and sediment control measures be implemented for the proposed transmission line pole installation.

Regards,

STANTEC CONSULTING LTD.

David Williams, P. Eng. Water Resources Engineer

Phone: (519) 585-7320 Fax: (519) 579-8664

David.Williams@stantec.com

100154841 POVINCE OF O'

Attachment: Dawing TR-1 - Transmission Line Erosion and Sediment Control Plan

Drawing E701 – Mainland Transmission Line Plan and Profile

Drawing S700 – Transmission Line Pole P1, PML 1 and PML 5 Details

Drawing S701 – Transmission Line PML1 and PML5

Drawing \$702 – Transmission Line Typical Embedment Foundation Design For Pole

Structures

Drawing E801 – Island Transmission Line Plan and Profile

Drawing S800 – Foundation Details Drawing S801 – Anchor Bolt Details


Drawing S802 – Typical Direct Embedment Foundation


c. Mr. Riley Griffin, Algonquin Power Co.


Ms. Kerrie Skillen Stantec Consulting Ltd.


wd v:\01603\active\160960595\design\report\transmissionline_esc\20170529_160960595_tlineswm_dw.docx

ATTACHMENTS











300 Hagey Blvd. Suite 100 Waterloo, ON, N2L 0A4 Tel. 519.579.4410 www.stantec.com

ORIGINAL SHEET - ANSI B


1614\active\133560100\design\drav V05/25 11:52 AM By: Santos, Dan

Client/Project

WINDLECTRIC INC. AMHERST ISLAND WIND

ENERGY PROJECT


TRANSMISSION LINE **EROSION AND SEDIMENTATION CONTROL PLAN**



- 100mm CONCRETE COVER OVER SUBMARINE CABLE TO PROTECT CABLE FOR THE DURATION OF THE RUN FROM 10m NORTH OF THE SHORELINE TO THE RISER POLE,
- PERMANENT ABOVE GROUND MARKERS INDICATING INSTALLATION LOCATION TO BE
- SUBMARINE CABLE LENGTH FROM RISER POLE, IN THE MAIN LAND, TO RISER POLE, IN THE ISLAND, IS ESTIMATED AND BASED ON THE FOLLOWING MARINE GEOPHYSICAL REPORT: "MARINE GEOPHYSICAL SERVICES — AMHERST ISLAND FARM PROJECT — LAKE ONTARIO" DONE BY ASI GROUP DATED SEPTEMBER 6, 2012. CONTRACTOR TO
- RESPONSIBILITY OF THE CONTRACTOR TO OBTAIN ALL UTILITY LOCATES PRIOR TO
- DEBRIS, SHARP OBJECTS, ORGANIC OR FROZEN MATERIAL AND SCREEN WHERE LARGE PARTICLE SIZE MAY CAUSE DAMAGE TO CABLE. NATIVE BAKFILL TO BE
- GROUND WATER MANAGEMENT PROGRAM REPORT (SECTION 4): "Soil/Groundwater
- 12. IF GROUNDWATER IS ENCOUNTERED DURING EXCAVATION, FOLLOW RECOMMENDATIONS AS PER STANTEC'S SOIL AND GROUND WATER MANAGEMENT PROGRAM REPORT "Soil/Groundwater Management Program and Health & Safety Plan for soil
- Management Program and Health & Safety Plan for soil excavation" REPORT FOR
- UNDER HIGHWAY 33. MAXIMUM DEPTH OF PIT TO BE 1.5m BELOW SURFACE.
- . TEMPORARY LAYDOWN OF APPROXIMATELY 250m OF SUBMARINE CABLE WILL BE REQUIRED ON THE SOUTH PARCEL LAND SURFACE. TRACK BASED EQUIPMENT WILL

TRENCHING AND BORING INSTALLATION REFERENCES. REFERS TO 700 SERIES DRAWING DETAILS

JL JR 17.05.19 JL JR 17.04.06





RQD

/.

25

50

25

50

UCS

MPa

20

45

20

45

Stantec Consulting Ltd. 300 Hagev Boulevard

300 Hagey Boulevard
Waterloo ON Canada
Tel. 519.579.4410
www.stantec.com

Copyright Reserved

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay.

The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

Notes

Legend

FOUNDATION MATERIAL AND CONSTRUCTION NOTES

32

1. CONCRETE MATERIAL, DESIGN, TESTING AND CONSTRUCTION SHALL BE IN ACCORDANCE WITH CSA STANDARD CAN 2-A23 SERIES.

2. FOR POLE FRAMING DETAILS, SEE dwg_60104_AIWF-E700-E712 3. ALL DIMENSIONS AS SHOWN ARE METRIC IN MILLIMETERS U.N.O.

INFORMATION PROVIDED BY STANTEC CONTAINED ON BOREHOLE

RECORD N: 4 896 130 E: 362 693 BH17-02 AND N: 4 896 409

4. BASED ON THE INFORMATION ON BOREHOLE RECORD, THE FOLLOWING DESIGN PARAMETER AND ASSUMPTIONS ARE ADOPTED FOR THE

UNDRAINED

kPα

2

50

2

COHESION

<u>DESIGN PARAMETERS</u>

1. FOUNDATION DESIGN IS BASED ON THE GEOTECHNICAL BOREHOLE

2. GROUND WATER LEVEL IS DESIGNED AT GRADE.

3. FROST DEPTH IS 1.2m (4') BELOW GRADE

32

E: 362 548 BH17-03

FOUNDATION DESIGN:

WEIGHT

kN/m³

18.5

21.51

25.5

26.5

18.5

19

21.5

25.5

26.5

STRUCTURE

PML1

PML5

SDIL

CLAY

SITLY SAND

WEAK ROCK

SOUND ROCK

CLAY

CLAY WITH

WEAK ROCK

SOUND ROCK

SAND SILTY SAND

- 2. CONCRETE SPECIFICATION SUPPLY AND DELIVERY OF CONCRETE SHALL BE AS FOLLOWS:
- A) MINIMUM COMPRESSIVE STRENGTH: 35 MPa AT 28 DAYS
 B) SPECIFICATIONS ON PORTLAND CEMENT: TYPE GU NORMAL
- PORTLAND CEMENT, EXPOSURE CLASS C-1
 C) 4%-7% AIR CONTENT
- D) MIN. 3 CYLINDERS TESTING WITH ONE AT 7 DAYS AND TWO AT 28 DAYS ARE REQUIRED

 3. LINESS OTHERWISE SPECIFIED MINIMUM CONCRETE COVER TO
- UNLESS OTHERWISE SPECIFIED, MINIMUM CONCRETE COVER TO REINFORCEMENT SHALL BE AS FOLLOWS:
 CONCRETE CAST AGAINST SOIL = 75mm
- FORMED CONCRETE WITH DIRECT CONTACT TO SOIL = 50mm
 CONCRETE SURFACE EXPOSED TO WEATHER = 50mm
 REINFORCING STEEL SHALL BE DEFORMED STEEL BAR WITH MINIMUM YIELD STRENGTH OF 400 MPa (60PSI) AND CONFIRMING TO CSA G30.12 GR.400 EXCEPT TIES AND STIRRUPS WHICH SHALL BE GRADE
- 5. MINIMUM SPLICES, LAPS AND HOOKS SHALL BE IN ACCORDANCE
- WITH CAN 3-A23.1
 6. ALL OTHER STEEL MATERIAL SHALL BE CSA-G40.21-M300W U.N.O. AND SHALL BE HOT DIP GALVANIZED FINISH ACCORDING TO
- CSA-G164 U.N.O. WHEN EXPOSED.


 7. ALL EXCAVATIONS SHALL BE PERFORMED IN A MANNER THAT SHALL ENSURE PROPER DRAINAGE DURING THE COURSE OF WORK. FLOODED EXCAVATIONS SHALL BE DEWATERED AND ALL MUCK SHALL BE REMOVED BEFORE PROCEEDING WITH WORK. ALL EXCAVATIONS SHALL BE SUFFICIENTLY SUPPORTED TO PREVENT COLLAPSE.
- 8. AFTER EXCAVATION, EXPOSED SOIL SURFACES SHALL BE PROTECTED PRIOR TO CONCRETE CASTING.
 9. PRIOR TO THE PLACEMENT OF CONCRETE, BOTTOM OF FOUNDATIONS
- 9. PRIOR TO THE PLACEMENT OF CONCRETE, BOTTOM OF FOUNDATIONS SHALL BE INSPECTED BY QUALIFIED GEOTECHNICAL PERSONNEL TO CONFIRM THAT THE SOIL PROPERTIES ARE CONSISTENT WITH THE GEOTECHNICAL INVESTIGATION REPORT AND DESIGN PARAMETERS
- 10. BEFORE PLACING CONCRETE, CONTRACTOR SHALL VERIFY ANCHOR
 BOLTS AND LOCATIONS OF ALL MECHANICAL, UTILITY SERVICES FOR
 EMBEDDED LITEMS HOLES FIT
- EMBEDDED ITEMS, HOLES, ETC.

 11. PROPER VIBRATION METHODS SHALL BE USED DURING CONCRETING.

 12. CONCRETE SHALL BE ADEQUATELY CURED BY ADDITIONAL MOISTURE
- AND/OR COVERED BY WATER RETAINING MATERIAL AFTER POURING.

 13. ALL EXPOSED CONCRETE EDGES SHALL HAVE A 25mm CHAMFER.
- 14. SAFETY MEASURES SHALL BE PROVIDED AFTER EXCAVATION TO ENSURE WORKPLACE SAFETY.15. ROCK HEAD LEVEL SHALL BE IDENTIFIED AS LEVEL WHERE THE ROCK
- MASS REACHES A ROCK QUALITY DESIGNATION (RQD) INDEX OF 25% OR GREATER, AND SUCH RQD REQUIREMENT SHALL BE MAINTAINED FOR A MINIMUM OF 2.0m FROM THE ROCK HEAD LEVEL.
- FOR A MINIMUM OF 2.0m FROM THE ROCK HEAD LEVEL.

 16. THE CONSTRUCTOR SHALL ENSURE THAT, DURING THE PROCUREMENT PROCESS, ADEQUATE TOLERANCES AND ALLOWANCES ON THE LENGTH OF REBAR CAGES SHALL BE PROVIDED TO MEET DESIGN REQUIREMENT AND SUIT ACTUAL SITE CONDITION.



4 BASE PLATE DETAIL

1:25

NOTE: CONFIRM PLATE DIMENSIONS AND

PROFILE WITH POLE FABRICATOR

*****For PHCL and Windlectric Use Only***** Review with no comments does not constitute approval of design details, calculations or methods. It is the responsibility of the consultant to ensure all information contained within the drawings are in full compliance with contractual obligations ☐ Reviewed - No comments ☐ Reviewed - Incorporate comments and resubmit □ Reviewed - Not accepted Date (dd-mmm-yyyy) Reviewed By Project Manager - PHCL Date (dd-mmm-yyyy) Project Manager - Windlectric Date (dd-mmm-yyyy) Owner: Windlectric Inc.

 File Name:
 dwg_60104_AIWF-S700
 IC
 RF
 RF
 17.01.04

 Dwn.
 Chkd.
 Dsgn.
 YY.MM.DD

 Permit-Seal

FOR REVIEW ONLY

By Appd. YY.MM.DD

Client/Project

Revision



AMHERST ISLAND WIND PROJECT 75MW WIND FARM

Amherst Island, Loyalist Township, Ontario


Title

115kV OVERHEAD MAINLAND TRANSMISSION LINE POLE P1, PML1 & PML5 FOUNDATION DETAILS

 Project No.
 Scale
 0
 200
 600
 1000mr

 133560104
 1:20
 Revision


 Sheet
 Revision



- 1. ALL DIMENSIONS AS SHOWN ARE IN MILLIMETERS [IMPERIAL] U.N.O.

- STRENGTH OF 670 MPa (97 ksi) AND A MINIMUM YIELD STRENGTH OF 482 MPa (70 ksi) EQUIVALENT TO AISI 8620. ANCHOR BOLT
- 7. TOP PORTION OF ANCHOR BOLT AS SHOWN AND BOLT HARDWARE SHALL BE HOT DIP GALVANIZED FINISH AS IN ACCORDANCE WITH

By Appd. YY.MM.DD




The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that

PRELIMINARY



Amherst Island, Loyalist Township, Ontario

115kV OVERHEAD MAINLAND TRANSMISSION LINE - TYP. EMBEDMENT FOUNDATION DESIGN FOR POLE STRUCT.




NORTHING AND EASTING COORDINATES PROVIDED IN NAD83 (CSRS) UTM ZONE 18N

JL JR 17.04.05 JL JR 16.12.02
 JL
 JR
 16.10.28

 By
 Appd.
 YY.MM.DD

Revision





Stantec Consulting Ltd. 300 Hagey Boulevard

Waterloo ON Canada Tel. 519.579.4410 www.stantec.com

Copyright Reserved

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay. The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that authorized by Stantec is forbidden.

Notes

Legend

- 1. CONCRETE MATERIAL, DESIGN, TESTING AND CONSTRUCTION SHALL
- BE IN ACCORDANCE WITH CSA STANDARD CAN 2-A23 SERIES. 2. CONCRETE SPECIFICATION SUPPLY AND DELIVERY OF CONCRETE

DESIGN PARAMETERS

ROCK BEARING RESISTANCE

1500 kPa ULS | 750 kPa SLS

- A) MINIMUM COMPRESSIVE STRENGTH: 35 MPa AT 28 DAYS B) GROUT 70MPa AT 28 DAYS; 30MPa AT 3 DAYS C) SPECIFICATIONS ON PORTLAND CEMENT: TYPE GU NORMAL
- PORTLAND CEMENT, EXPOSURE CLASS C-1 D) 4%-7% AIR CONTENT E) MIN. 3 CYLINDERS TESTING WITH ONE AT 7 DAYS AND TWO AT
- 28 DAYS ARE REQUIRED 3. UNLESS OTHERWISE SPECIFIED, MINIMUM CONCRETE COVER TO REINFORCEMENT SHALL BE AS FOLLOWS:

 — CONCRETE CAST AGAINST SOIL = 75mm
- FORMED CONCRETE WITH DIRECT CONTACT TO SOIL = 50mm - CONCRETE SURFACE EXPOSED TO WEATHER = 50mm
- G30.12 GR.400 EXCEPT TIES AND STIRRUPS WHICH SHALL BE GRADE 5. MINIMUM SPLICES, LAPS AND HOOKS SHALL BE IN ACCORDANCE
- WITH CAN 3-A23.1 6. ALL OTHER STEEL MATERIAL SHALL BE CSA-G40.21-M300W U.N.O. AND SHALL BE HOT DIP GALVANIZED FINISH ACCORDING TO
- CSA-G164 U.N.O. WHEN EXPOSED. 7. ALL EXCAVATIONS SHALL BE PERFORMED IN A MANNER THAT SHALL ENSURE PROPER DRAINAGE DURING THE COURSE OF WORK. FLOODED EXCAVATIONS SHALL BE DEWATERED AND ALL MUCK SHALL BE
- REMOVED BEFORE PROCEEDING WITH WORK. ALL EXCAVATIONS SHALL BE SUFFICIENTLY SUPPORTED TO PREVENT COLLAPSE. 8. AFTER EXCAVATION, EXPOSED SOIL SURFACES SHALL BE PROTECTED
- 9. PRIOR TO THE PLACEMENT OF CONCRETE, BOTTOM OF FOUNDATIONS SHALL BE INSPECTED BY QUALIFIED GEOTECHNICAL PERSONNEL TO CONFIRM THAT THE SOIL PROPERTIES ARE CONSISTENT WITH THE GEOTECHNICAL INVESTIGATION REPORT AND DESIGN PARAMETERS
- 10. BEFORE PLACING CONCRETE/GROUT, CONTRACTOR SHALL VERIFY ANCHOR BOLTS AND LOCATIONS OF ALL MECHANICAL, UTILITY SERVICES FOR EMBEDDED ITEMS, HOLES, ETC.
- 11. PROPER VIBRATION METHODS SHALL BE USED DURING CONCRETING. 12. CONCRETE SHALL BE ADEQUATELY CURED BY ADDITIONAL MOISTURE
- AND/OR COVERED BY WATER RETAINING MATERIAL AFTER POURING. 13. ALL EXPOSED CONCRETE EDGES SHALL HAVE A 25mm CHAMFER.
- 14. SAFETY MEASURES SHALL BE PROVIDED AFTER EXCAVATION TO ENSURE WORKPLACE SAFETY. 15. ROCK HEAD LEVEL SHALL BE IDENTIFIED AS LEVEL WHERE THE ROCK
- MASS REACHES A ROCK QUALITY DESIGNATION (RQD) INDEX OF 50% OR GREATER, AND SUCH RQD REQUIREMENT SHALL BE MAINTAINED FOR A MINIMUM OF 2.2m FROM THE ROCK HEAD LEVEL.
 THE CONSTRUCTOR SHALL ENSURE THAT. DURING THE PI
- PROCESS, ADEQUATE TOLERANCES AND ALLOWANCES ON THE LENGTH OF REBAR CAGES SHALL BE PROVIDED TO MEET DESIGN REQUIREMENT AND SUIT ACTUAL SITE CONDITION.
- 17. PULL TEST ONE ROCK ANCHOR PER FOUNDATION TO A SERVICE LOAD (DL) OF 265kN. FOLLOW FHWA-IF-99-015 PERFORMANCE TEST AS PER 7.4.2.2. TO A MAXIMUM OF 1.2DL. IF TEST IS FAILED ROCK ANCHOR MUST BE REMOVED AND REINSTALLED AND A PERFORMANCE TEST TO 1.2DL MUST BE PERFORMED IN OTHER OF THE REMAINING ANCHORS.

| C UPDATED POLES | | RF | RF | 17.04.06 |
|---------------------------------|------|-------|-------|----------|
| B FOR CLIENT REVIEW | | DT | RF | 17.01.17 |
| A FOR CLIENT REVIEW | | RF | RF | 17.01.04 |
| Revision | | Ву | Appd. | YY.MM.DE |
| | | | | |
| | | | | |
| File Name: dwg_60104_AIWF-\$800 | IC | RF | RF | 17.01.04 |
| | Dwn. | Chkd. | Dsgn. | YY.MM.DI |
| | | | | |

Permit-Seal

Client/Project

Title

PRELIMINARY FOR REVIEW ONLY

AMHERST ISLAND WIND PROJECT

Amherst Island, Loyalist Township, Ontario

POLE P1, P3, P4, P8 AND P12

75MW WIND FARM

115kV OH LINE

FOUNDATION DETAILS

*****For PHCL and Windlectric Use Only*****

Review with no comments does not constitute approval of design details, calculations or methods. It is the responsibility of the consultant to ensure all information contained within the drawings are in full compliance with contractual obligations

☐ Reviewed - No comments


☐ Reviewed - Incorporate comments and resubmit □ Reviewed - Not accepted Date (dd-mmm-yyyy) Reviewed By

Windlectric Inc.


Project Manager - PHCL Date (dd-mmm-yyyy) Project Manager - Windlectric Date (dd-mmm-yyyy)

Project No. 133560104 Drawing No.

Sheet 1 of 1



| C UPDATED POLES | | RF | RF | 17.04.06 |
|---------------------------------|----|------|-------|----------|
| B FOR CLIENT REVIEW | | DT | RF | 17.01.17 |
| A FOR CLIENT REVIEW | | RF | RF | 17.01.04 |
| Revision | | Ву | Appd. | YY.MM.DI |
| | | | | |
| | | | | |
| File Name: dwg_60104_AIWF-\$801 | IC | RF | RF | 17.01.04 |
| | | Chkd | Dran | JA WW DI |





Stantec Consulting Ltd. 300 Hagey Boulevard Waterloo ON Canada Tel. 519.579.4410

Copyright Reserved

The Contractor shall verify and be responsible for all dimensions. DO NOT scale the drawing - any errors or omissions shall be reported to Stantec without delay. The Copyrights to all designs and drawings are the property of Stantec. Reproduction or use for any purpose other than that

UPDATED POLES RF RF 17.04.06 B FOR CLIENT REVIEW DT RF 17.01.17 A FOR CLIENT REVIEW File Name: dwg_60104_AIWF-S802 Dwn. Chkd. Dsgn. YY.MM.DD

PRELIMINARY FOR REVIEW ONLY

Client/Project



AMHERST ISLAND WIND PROJECT 75MW WIND FARM

Amherst Island, Loyalist Township, Ontario

115kV OH LINE

TYP. DIRECT EMBEDMENT FOUNDATION DESIGN FOR POLE STR.-POLES P2, P5, P6, P7, P9, P10 AND P11

1 of 1